

PROJECT SCHEDULE

preliminary

Project I.D. 9266-11-01	Name of Road CORMIER RD., ASHWAUBENON	County BROWN	Hwy. No.	Contractor Peters Concrete Company
Contract Time <input type="checkbox"/> Working Days or Completion Date <input type="checkbox"/> Calander days		Estimated Completion Date 9/13/2019	Prepared By: KEVIN MOORE	
			Date: 4/10/2019	

Work Items or Operations	Quantity & Units	Estimated Daily Production	Estimated No. of Working Days Per																											
			4/1	4/8	4/15	4/22	4/29	5/6	5/13	5/20	5/27	6/3	6/10	6/17	6/24	7/1	7/8	7/15	7/22	7/29	8/5	8/12	8/19	8/26	9/2	9/9				
Erosion Control Mobes.			[Gantt bars showing work from 4/22 to 9/2]																											
Erosion Control			[Gantt bars showing work from 4/22 to 9/2]																											
TRAFFIC CONTROL			[Gantt bars showing work from 4/22 to 9/2]																											
PHASE I			[Gantt bars showing work from 4/22 to 9/2]																											
REMOVALS/EXCAVATION			[Gantt bars showing work from 4/22 to 5/6]																											
STORM SEWER			[Gantt bars showing work from 4/22 to 4/29]																											
ELECTRICAL			[Gantt bars showing work from 4/22 to 6/24]																											
CONCRETE PVMT.			[Gantt bars showing work from 4/29 to 5/6]																											
SIDEWALK			[Gantt bars showing work from 5/6 to 5/13]																											
RESTORATION			[Gantt bars showing work from 5/6 to 5/13]																											
PHASE 2A, 2B, 3B			[Gantt bars showing work from 5/13 to 9/2]																											
CLEAR GRUB			[Gantt bars showing work from 5/13 to 5/20]																											
REMOVALS/EXCAVATION			[Gantt bars showing work from 5/13 to 6/10]																											
STORM SEWER			[Gantt bars showing work from 5/13 to 6/10]																											
CABC			[Gantt bars showing work from 5/13 to 6/10]																											
ELECTRICAL			[Gantt bars showing work from 5/13 to 7/1]																											
CONCRETE PVMT.			[Gantt bars showing work from 6/10 to 7/1]																											
SIDEWALK			[Gantt bars showing work from 6/10 to 7/1]																											
RESTORATION			[Gantt bars showing work from 6/10 to 7/1]																											
PHASE 3A			[Gantt bars showing work from 7/1 to 9/2]																											
REMOVALS/EXCAVATION			[Gantt bars showing work from 7/1 to 7/8]																											
CONCRETE PVMT.			[Gantt bars showing work from 7/1 to 7/8]																											
PHASE 4, 4A, 4B			[Gantt bars showing work from 7/29 to 9/2]																											
REMOVALS/EXCAVATION			[Gantt bars showing work from 7/29 to 8/5]																											
STORM SEWER			[Gantt bars showing work from 7/29 to 8/5]																											
ELECTRICAL			[Gantt bars showing work from 7/29 to 8/12]																											
CONCRETE PVMT.			[Gantt bars showing work from 8/12 to 8/19]																											
SIDEWALK			[Gantt bars showing work from 8/19 to 9/2]																											
RESTORATION			[Gantt bars showing work from 8/19 to 9/2]																											
PAVEMENT STRIPING			[Gantt bars showing work from 9/2 to 9/9]																											

PHASE I: CORMIER/ASHLAND
→ WILL INCLUDE 2-3 WEEK CLOSURE.

PHASE II: CLOSURE OF SOUTH SIDE OF CORMIER (HOLMGEN TO ASHLAND)

PHASE III: CLOSURE OF SOUTH SIDE OF CORMIER (ONEIDA TO ASHLAND)

PHASE IV: CLOSURE OF NORTH SIDE OF CORMIER (ONEIDA TO ASHLAND)

* ONLY CLOSURE IS 1-2 WEEKS AT ASHLAND/CORMIER ~ 4/22 - 5/3

* HOLMGEN WAY OPEN AT ALL TIMES

* ONE-LANE WEST-BOUND ON N. SIDE OF CORMIER FOR PHASES 2-3.

* ONE-LANE EACH DIRECTION ON N. SIDE OF CORMIER FOR PHASE 4.