

PROGRESS SCHEDULE

Village Ashwaubenon	Name of Road Element Way & Marvelle Ln	County Brown	Hwy No. Local	Contractor Vinton Construction
Contract Time <input type="checkbox"/> Working Days <input type="checkbox"/> Calendar Days	or Completion Date of 5/31 Underground 7/15 All	Estimated Start Date April 11, 2019	Estimated Completion Date June 24, 2019	Prepared By: Dean Friedman - Vinton Construction Co. Date: April 3, 2019

Work Items or Operations	Quantity & Units	Contractor	<input type="checkbox"/> Month → <input checked="" type="checkbox"/> Week Starting																
			4/8	4/15	4/22	4/29	5/6	5/13	5/20	5/27	6/3	6/10	6/17	6/24	7/1	7/8	7/15		
Estimated no of Working Days per	<input type="checkbox"/> Month → <input checked="" type="checkbox"/> Week		2	5	5	5	5	5	5	4	5	5	5	3	5	5			
Erosion Control		Double D	█																
Traffic Control		Barricade	█																
Saw Cutting		VCC	█																
Underground Marvelle		Van Straten	█	█	█														
Underground Element		Van Straten		█	█	█	█												
Grade and Gravel roadway		VCC					█	█											
Curb and Gutter		Martell						█	█										
Grade and Gravel for Sidewalk		VCC							█	█									
Sidewalks and Drway		Martell								█	█								
Topsoil		VCC									█	█							
Asphalt		NEA										█	█						
Restoration/Signs		Double D											█	█					
Pavement Marking		Crowley												█	█				
Finish Roadway		VCC													█				

START
JUNE 12TH