



## Local Program



# WEEKLY CONSTRUCTION UPDATE

**Dates Covered:** June 10<sup>th</sup> through June 14<sup>th</sup>

**Project Name:** Cormier Road – Village of Ashwaubenon

**Schedule:** April 22, 2019 to September 13, 2019

**Project Cost:** \$3,460,395.81

**Location/terminals:** Cormier Road from Oneida Street to Ashland Avenue, Brown County

**Description of overall work:** Work consists of concrete pavement removal, sidewalk removal, storm sewer, grading, base aggregate dense, HMA pavement, concrete pavement, concrete curb and gutter, concrete sidewalk, traffic signals, pavement markings, and all incidental items necessary to complete the work.

**Week of 06/10 to 06/14:** Contractor will be installing storm sewer from the Access Road/Cormier Road intersection towards Oneida Street. Contractor will be removing concrete pavement in the eastbound lanes. Contractor will install concrete bases for Holmgren Way's new traffic signals.

**Week of 06/17 to 06/21:** Contractor will continue installing storm sewer between Access Road/Cormier Road intersection and Oneida Street/Cormier Road intersection. Contractor will continue installing concrete bases and pull boxes for Holmgren Way's new traffic signals.

### **Traffic impacts:**

Eastbound Cormier Road will be closed from Oneida Street to Access Road. Eastbound Cormier Road traffic will be detoured on south Oneida Street to east on Pilgrim Way to Ashland Avenue. Westbound Cormier Road will be open to one lane from Access Road to Oneida Street. All driveways on Cormier Road will need to be accessed from westbound lanes of Cormier Road.

**Please do not direct delivery trucks/customers to utilize other business' driveways without consulting with the other business first.**

Thank you,

**Name:** Brett Vissers

**E-mail:** [bvissers@klengineering.com](mailto:bvissers@klengineering.com)

**Phone #:** 920-366-4393

### Stage 3 Construction

- Eastbound Traffic on Cormier
- Westbound Traffic on Cormier

