



Local Program



WEEKLY CONSTRUCTION UPDATE

Dates Covered: June 17th through June 21st

Project Name: Cormier Road – Village of Ashwaubenon

Schedule: April 22, 2019 to September 13, 2019

Project Cost: \$3,460,395.81

Location/terminals: Cormier Road from Oneida Street to Ashland Avenue, Brown County

Description of overall work: Work consists of concrete pavement removal, sidewalk removal, storm sewer, grading, base aggregate dense, HMA pavement, concrete pavement, concrete curb and gutter, concrete sidewalk, traffic signals, pavement markings, and all incidental items necessary to complete the work.

Week of 06/17 to 06/21: Contractor will install storm sewer laterals and catch basins from the Access Road/Cormier Road intersection towards Oneida Street. Contractor will begin grading the eastbound lanes of Cormier Road between Oneida Street and Ashland Avenue.

Week of 06/24 to 06/28: Contractor will continue grading from Oneida Street to Ashland Avenue. Contractor will start concrete paving eastbound Cormier Road between Oneida Street and Ashland Avenue.

Traffic impacts:

Eastbound Cormier Road will be closed from Oneida Street to Access Road. Eastbound Cormier Road traffic will be detoured onto south Oneida Street to east on Pilgrim Way to Ashland Avenue. Westbound Cormier Road will be open to one lane. Holmgren Way traffic will be reduced to a single lane both the northbound and southbound at the intersection of Cormier Road.

Please do not direct delivery trucks/customers to utilize other business' driveways without consulting with the other business first.

Name: Brett Vissers

E-mail: bvissers@klengineering.com

Phone #: 920-366-4393

Stage 3 Construction

- Eastbound Traffic on Cormier
- Westbound Traffic on Cormier

