



Local Program



WEEKLY CONSTRUCTION UPDATE

Dates Covered: July 1st through July 5th

Project Name: Cormier Road – Village of Ashwaubenon

Schedule: April 22, 2019 to September 13, 2019

Project Cost: \$3,460,395.81

Location/terminals: Cormier Road from Oneida Street to Ashland Avenue, Brown County

Description of overall work: Work consists of concrete pavement removal, sidewalk removal, storm sewer, grading, base aggregate dense, HMA pavement, concrete pavement, concrete curb and gutter, concrete sidewalk, traffic signals, pavement markings, and all incidental items necessary to complete the work.

Week of 07/01 to 07/05: Contractor will be fine grading and prepping for concrete pavement in the eastbound lanes of Cormier Road between Oneida Street and Ashland Avenue.

Week of 07/08 to 07/12: Contractor will start concrete paving eastbound Cormier Road between Oneida Street and Ashland Avenue.

Traffic impacts:

Eastbound Cormier Road will be closed from Oneida Street to Access Road. Eastbound Cormier Road traffic will be detoured onto south Oneida Street to east on Pilgrim Way to Ashland Avenue. Westbound Cormier Road will be open to one lane. Holmgren Way traffic will be reduced to a single lane both the northbound and southbound at the intersection of Cormier Road.

Name: Brett Vissers

E-mail: bvissers@klengineering.com

Phone #: 920-366-4393

Stage 3 Construction

- Eastbound Traffic on Cormier
- Westbound Traffic on Cormier

